

计量标准考核证书

Certificate for Examination of Measurement Standard

[2024] 粤 量标 建筑 证字 第 001 号

根据《中华人民共和国计量法》，按照《计量标准考核规范》的要求，考核合格，特发此证。

This is to certify that the measurement standard conforms with the requirements of the "Rule for the Examination of Measurement Standards" according to "the Law on Metrology of the People's Republic of China".

建标单位名称 广东省建筑科学研究院集团股份有限公司
Possessor of the Measurement Standard

计量标准名称 千斤顶检定装置
Name of Measurement Standard

代码 12516100
Code

测量范围 0.5kN~10MN
Measuring Range

不确定度或准确度等级 (0.5~1000) kN: 0.1 级、(1~10) MN: 0.3 级
或最大允许误差

Uncertainty or Accuracy Class or
Maximum Permissible Error

保存地点 广东省广州市黄埔区开创大道北建业六路 6 号 测力实验室
Installed in

发证机关 (印章)

The Issuing Authority

发证日期 2024
Date of Issue

有效期至 2029
Date of Expiry



	名 称 Name	型 号 Type	测 量 范 围 Measuring Range	不 确 定 度 或 准 确 度 等 级 或 最 大 允 许 误 差 Uncertainty or Accuracy Class or Maximum Permissible Error	制 造 厂 及 出 厂 编 号 Manufacturer and Series Number
	计 量 标 准 器 Measurement Standard	标准测力仪 标准测力仪 标准测力仪 标准测力仪 标准测力仪	1-RTNC3/33T 1-S9M/5kN SY-ZM3/3MN SY-ZD3/10MN 1-RTNC3/10T	(30~300)kN (0.5~5.0)kN (200~3000)kN (1~10)MN (10~100)kN	0.1级 0.1级 0.3级 0.3级 0.1级
主 要 配 套 设 备 Main Auxiliary Equipment	秒表 全自动千斤顶加载 装置	SW8019 ATES1000T	(0~1800)s ——	MPE: $\pm 0.5s/d$ ——	SEWAN/自1# 广州澳金工业自 动化系统有限公 司/H231164
开 展 的 检 定 或 校 准 项 目 Verification or Calibration Items	名 称 Name	测 量 范 围 Measuring Range	不 确 定 度 或 准 确 度 等 级 或 最 大 允 许 误 差 Uncertainty or Accuracy Class or Maximum Permissible Error	依 据 的 计 量 检 定 规 程 或 计 量 技 术 规 范 的 编 号 及 名 称 Verification Regulation or Measurement Technical Specification and Its Code	
	液压千斤顶	0.5kN~10MN	A级、B级	JJG 621-2012 液压千斤顶检定规 程	

附表

计量标准器具 Measurement Standard	名称 Name	型号 Model/Type	测量范围 Measuring Range	不确定或准确度等级 或最大允许误差 Uncertainty/Accuracy Class/ Maximum Permissible Error	制造厂及 出厂编号 Manufacturer and Series Number
	标准测力仪	1-RTNC3/100T	(100~1000)kN	0.1 级	HBM/0028ATUJ
标准测力仪	1-S9M/50kN	(5~50)kN	0.1 级	HBM/52073196	
标准测力仪	SY-ZM3/5MN	(400~5000)kN	0.3 级	穗研测控/230179	
标准测力仪	1-S9M/10kN	(1~10)kN	0.1 级	HBM/52109843	

